

Waldo Area Improvements

KCMO is Investing in Waldo!

Over the next few years, the City of Kansas City, MO is investing more than **\$45 million** to upgrade basic infrastructure in the Waldo neighborhood. Below are descriptions and anticipated timelines for infrastructure improvements on or adjacent to Wornall Road.



PUBLIC WORKS
CITY OF KANSAS CITY, MISSOURI

Public Works Projects

Wornall Road - 85th to 89th Streets

Status: Completed, summer 2019

Improvements: reconstructed road-way, curb, gutter and sidewalks

Wornall Road - 74th to 79th Streets

Status: In-design

Public Works will also reconstruct Wornall Road from 74th to 79th streets. Work includes reconfiguration of the parking lot at the northeast corner of 75th and Wornall Road, extension of the Trolley Track Trail from 74th to 75th Streets, and improvements aimed at making the corridor safe for pedestrians.

- Currently acquiring right-of-way
- Final design – November 2019
- Right-of-Way Clearance – November 2019
- MoDOT Submittal/Review – December 2019
- Bidding – January 2020
- Award and Construction – April 2020
- We anticipate construction to last a year and a half, weather permitting

For more information, visit the project webpage:

<https://www.kcmo.gov/Home/Components/FacilityDirectory/FacilityDirectory/115/360>

For more information on Public Works projects, please contact Public Works Public Information Officer Maggie Green at 816-513-2612 or by email at Maggie.Green@kcmo.org.



smartsewer

Smart Sewer 066/067 Sewer Separation Project

Status: In Progress

Work is on budget and on-schedule for completion by November 2019.

As part of this project, crews have installed more than 53,200 linear feet of stormwater, sewer and water pipe and have rehabilitated more than 6,000 linear feet of sewer mains. This fall, crews will be finishing plantings in three bioswales and a retention basin.

Once complete, the project will improve water and wastewater service reliability, lessen the frequency of sewer overflows and basement backups, and improve fire protection in your area.

Project information can be found online at

www.kcmo.gov/smartsewer.



KCWATER

Water Main Replacement Project

Status: In Progress

1st Phase: Crews ahead of schedule for 45 day completion of laying new water mains at 75th and Wornall intersection

2nd Phase: Crews begin moving east and west of Wornall on 75th Street after September 22, 2019 (weather permitting)

Over 2,000 feet of 24" and 12" pipes already laid.

For weekly updates, check the KC Water website:

<https://www.kcwater.us/projects/current-projects/>

Or the Waldo Area Improvements Facebook Page:

<https://www.facebook.com/groups/416848318923768/>

For more information on KC Water projects, please contact Brooke Givens at 816-513-0284 or Brooke.Givens@kcmo.org.

For more information on the Smart Sewer Program, please contact Project Manager Julie McNiff at 816-447-9892 or by email at jmcniff@burnsmcd.com.

For more info, visit: kcmo.gov/wornall