



NE 104th Street Improvements

Project Manager: Athena Huynh, City of Kansas City, MO



Project Description

- This project will improve NE 104th Street from ½ mile east of Missouri 291 Highway to the Liberty City limits. Improvements will not go all the way to A Highway (N Church Road) at this time.
- Upgrades include: widened pavement with curb and gutter; shared use path and sidewalks; intersection, drainage, and landscaping improvements; replacement of the existing bridge west of N. Willow Avenue

Current Timeline

- Construction kickoff: March 4, 2019
- Estimated completion now: spring 2020

Project Update:

Rainy weather early in the construction season, conflicts with a major gas line relocation, winter weather, and issues with retaining wall materials caused delays in project progress. The contractor is completing retaining wall work which is required before dirt work for the asphalt and concrete curbing can be completed.

We are working with the contractor to expedite the completion of the project. Delays beyond the construction contract schedule could result in penalties and will not be an expense of KCMO.

CONTACT:

Maggie Green
Public Information Officer
Kansas City Public Works
Office — 816-513-2612
E-mail — Maggie.Green@kcmo.org

Project Website: www.kcmo.gov/104th